

AEI Figure 15.1 - Construction Development Programme																						
Activity	Month																					Total
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
HGV Excluding Concrete																						
Forestry	297	283	283	283	282	296																1724
Site Mobilisation			144																			144
Access Track Construction					12	5	5	5	5	4	12											48
Turbine Foundations								16	16	16	16	16	16									96
Control Building/Substation				5	5	5	7	5	5	7	5											44
Cabling and Electrical Works												17	17	16								50
Crane Delivery												27				27						54
Turbine Erection												62	62	61	61	60						306
Fuel Delivery (ex forestry)			2	2	2	2	2	2	2	2	2	2	2	2	2	2	2					30
Demobilisation																				144		144
Sub-Total	297	283	429	290	301	308	14	28	28	29	35	124	97	79	63	89	146	0	0	0	0	2640
Concrete Delivery																						
Concrete Delivery								318	318	317	317	317	317									1904
Sub-Total	0	0	0	0	0	0	0	318	318	317	317	317	317	0	0	0	0	0	0	0	0	1904
Staff Cars and Vans																						
Site Mobilisation/Demobilisation			15																15			30
Substation Escort							4			4												8
WTG Escort											110	110	108	108	108							544
Staff			1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	25156
Sub-Total	0	0	1339	1324	1324	1324	1328	1324	1324	1328	1324	1434	1434	1432	1432	1432	1339	1324	1324	1324	1324	25738
Total Excluding Concrete Delivery	297	283	1768	1614	1625	1632	1342	1352	1352	1357	1359	1558	1531	1511	1495	1521	1485	1324	1324	1324	1324	28378
Overall Total	297	283	1768	1614	1625	1632	1342	1670	1670	1674	1676	1875	1848	1511	1495	1521	1485	1324	1324	1324	1324	30282
Daily Average (26 Day Month)	11	11	68	62	63	63	52	164*	164*	164*	164*	172*	171*	58	58	59	57	51	51	51	51	1165

*Additional 112 HGVs per day for 19 non-consecutive days (total) of concrete delivery