

Activity	Month																					Total
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
<b>HGV Excluding Concrete</b>																						
<b>Forestry</b>	297	283	283	283	282	296																1724
<b>Site Mobilisation</b>			144																			144
<b>Access Track Construction</b>					16	4	4	4	4	4	16											52
<b>Turbine Foundations</b>								18	18	18	18	18	17									107
<b>Control Building/Substation</b>				5	5	5	7	5	5	7	5											44
<b>Cabling and Electrical Works</b>												19	19	19								57
<b>Crane Delivery</b>												27				27						54
<b>Turbine Erection</b>												67	68	69	69	69						342
<b>Fuel Delivery (ex forestry)</b>			2	2	2	2	2	2	2	2	2	2	2	2	2	2	2					30
<b>Demobilisation</b>																				144		144
<b>Sub-Total</b>	297	283	429	290	305	307	13	29	29	31	41	133	106	90	71	98	146					<b>2698</b>
<b>Concrete Delivery</b>																						
<b>Concrete Delivery</b>								354	354	355	355	355	355									2128
<b>Sub-Total</b>								354	354	355	355	355	355									<b>2128</b>
<b>Staff Cars and Vans</b>																						
<b>Site Mobilisation/Demobilisation</b>			15																	15		30
<b>Substation Escort</b>							4			4												8
<b>WTG Escort</b>												120	122	122	122	122						608
<b>Staff</b>			1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	25156
<b>Sub-Total</b>			1339	1324	1324	1324	1328	1324	1324	1328	1324	1444	1446	1446	1446	1446	1339	1324	1324	1324	1324	<b>25802</b>
<b>Total Excluding Concrete Delivery</b>	297	283	1768	1614	1629	1631	1341	1353	1353	1359	1365	1577	1552	1536	1517	1544	1485	1324	1324	1324	1324	28500
<b>Overall Total</b>	297	283	1768	1614	1629	1631	1341	1707	1707	1714	1720	1932	1907	1536	1517	1544	1485	1324	1324	1324	1324	30628
<b>Daily Average (26 Day Month)</b>	11	11	68	62	63	63	52	164*	164*	164*	165*	173*	172*	59	58	59	57	51	51	51	51	1178

\*Additional 112 HGVs per day for 19 non-consecutive days (total) of concrete delivery