

AEI II Figure 3.6.1 - Construction Development Programme

Activity	Month																					Total
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
HGV Excluding Concrete																						
Forestry	297	283	283	283	282	296																1724
Site Mobilisation			144																			144
Access Track Construction					12	5	5	5	5	4	12											48
B729 Offsite Works					42	44	44	44	44	44	42											304
Turbine Foundations								16	16	16	16	16	16									96
Control Building/Substation				5	5	5	7	5	5	7	5											44
Cabling and Electrical Works												17	17	16								50
Crane Delivery												27				27						54
Turbine Erection												62	62	61	61	60						306
Fuel Delivery (ex forestry)			2	2	2	2	2	2	2	2	2	2	2	2	2	2	2					30
Demobilisation																				144		144
Sub-Total	297	283	429	290	343	352	58	72	72	73	77	124	97	79	63	89	146	0	0	0	0	2944
Concrete Delivery																						
Concrete Delivery								318	318	317	317	317	317									1904
Sub-Total	0	0	0	0	0	0	0	318	318	317	317	317	317	0	0	0	0	0	0	0	0	1904
Staff Cars and Vans																						
Site Mobilisation/Demobilisation			15																15			30
Substation Escort							4			4												8
WTG Escort												110	110	108	108	108						544
Staff			1324	1324	1490	1490	1490	1490	1490	1490	1490	1324	1324	1324	1324	1324	1324	1324	1324	1324	1324	26318
Sub-Total	0	0	1339	1324	1490	1490	1494	1490	1490	1494	1490	1434	1434	1432	1432	1432	1339	1324	1324	1324	1324	26900
Total Excluding Concrete Delivery	297	283	1768	1614	1833	1842	1552	1562	1562	1567	1567	1558	1531	1511	1495	1521	1485	1324	1324	1324	1324	29844
Overall Total	297	283	1768	1614	1833	1842	1552	1880	1880	1884	1884	1875	1848	1511	1495	1521	1485	1324	1324	1324	1324	31748
Daily Average (26 Day Month)	11	11	68	62	71	71	60	*172	*172	*172	*172	*172	*171	58	58	59	57	51	51	51	51	1221

*Additional 112 HGVs per day for 19 non-consecutive days (total) of concrete delivery